COMPLETION REPORT

1.	Name of Work	:	**IMPROVEMENTS TO DRAINS AT CROSS ROADS OF BHUVANESHWARI NAGAR IN WARD NO.14**
2.	Sanctioned Estimate No. & Dt	:	T.S.No 333/12-11 dt 23.1.2013
3.	Head of Account which is Chargeable	:	1871
4.	Work Order No. & Dt	:	
5.	Name of Contractor	:	**SRI.B.T.RAVIKUMAR**
6a.	Time stipulated for completion of work	:	90 days
b.	Delay in execution of work	:	105 days
7.	Measurement recorded in	:	M.B. No. 830 Page No. 82932 to 82936
8.	Check measurement of the Asst.	:	M.B. No. 830 Page No. 82932 to 82934
	Asst. Exe. Eng. / Exe. Eng	:	AEE (DSI)
9.	Name of the Office / Official	:	
	incharge of the work	:	
10.	a) Asst. Engineer		J.S. [illegible]
	b) Asst. Exe. Engineer		[illegible]

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
14.00 Lakhs	1234761=00	—	165239=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )

EXECUTIVE ENGINEER - D,
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.